



Emergency Evacuation shelters in the Republic of Palau under the Palau Emergency Preparedness and Enhanced Resilience (PEPER) Improvement of Emergency Evacuation Shelters



Project Title: Various Improvement of Emergency Evacuation Shelters
Location: Aimeliik, Palau
PRN No.:
Subject: Construction Schedule
 (bar chart,s-curve, manpower & equipment schedule)
Duration (WEEK) 6 WEEKS (36 DAYS)

NO	ACTIVITIES	Rel.Weight (%)	No. weeks	DURATION (WEEKS)						
				W1	W2	W3	W4	W5	W6	
1	Mobilization/ Demolition Works	5%	2	0.026						
2	Installation of Solar Lantern	16%	2				0.081	0.081		
3	Repair of Roof Gutter	13%	2		0.063	0.063				
4	Construction of Water Catchment concrete pad	66%	4		0.166	0.166	0.166	0.166		
		100%								
Relative % of Accomplishment					3%	23%	23%	25%	25%	3%
Commulative % of Accomplishment					3%	25%	48%	73%	98%	100%

MANPOWER SCHEDULE		
1	Engineer	1
2	Foreman	1
3	Skilled Workers	2
4	Helpers	6

EQUIPMENT SCHEDULE		
1	Service Vehicle (Land)	1
2	Service Vehicle (Sea)	0
3	Heavy Equipment	0
4	Power Generator	1
5	Power Tools	2
6	Misc. Hand Tools	lot